SNo	Item Name	Unit	Modified BOQ Quantity	BOQ RATE	Previous Measurments		Present Measurements		Total Up do date	
					Quantity	Amount	Quantity	Amount	Quantity	Amount
127	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) 0 to 50 m	Mtr	100.00	340.39	0.00	0.00	100.00	34039.44	100.00	34039.00
128	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) 50 to 100 m	Mtr	100.00	444.96	0.00	0.00	100.00	44496.00	100.00	44496.00
129	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) 100 to 150 m	Mtr	100.00	496.02	0.00	0.00	100.00	49601.80	100.00	49602.00
130	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) 150 to 200 m	Mtr	100.00	522.83	0.00	0.00	100.00	52282.80	100.00	52283.00

	Item Name	Unit	Modified BOQ Quantity	BOQ RATE	Previous Measurments		Present Measurements		Total Up do d...	
					Quantity	Amount	Quantity	Amount	Quantity	Amount
	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) 200 to 250 m	Mtr	100.00	605.15	0.00	0.00	100.00	60514.56	100.00	60515.00
	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) 251 to 300 m	Mtr	100.00	648.53	0.00	0.00	96.00	62258.80	96.00	62259.00
	Supply of ISI mark 175 mm nominal bore medium black ERW casing pipe of 5 mm thick black electric resistance continuous welded mild steel tube material confirming to IS 1387 / 1993 & manufactured from hot rolled steel skelp / stripes in random length of 4 to 7 mts both ends threaded confirming to IS 554 / 1985, one end fixed with a socket and the other and with a plastic protection end (including of all taxes)	Mtr	90.00	1431.00	0.00	0.00	90.00	128790.00	90.00	128790.00
	Providing 250mm dia PVC Pipe	Rmtr	30.00	1235.52	0.00	0.00	30.00	37065.60	30.00	37066.00
	Providing 175mm dia ms casing cap	no	2.00	108.00	0.00	0.00	2.00	216.00	2.00	216.00
	Providing MS Casing pipe collars	no	20.00	162.00	0.00	0.00	20.00	3240.00	20.00	3240.00

SNo	Item Name	Unit	Modified BOQ Quantity	BOQ RATE	Previous Measurments		Present Measurements		Total Up do date	
					Quantity	Amount	Quantity	Amount	Quantity	Amount
137	Supply and delivery at site brand New texmo/ innoval/ Lubi/ Sabar / Atalanta/ Calamal/ make suitable for vertical installation in 150mm dia bore well comprising of single stage or multistage CF pump close coupled by measns of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water (Wet type) squirrel cage submersible induction motor suitable for opertation of 3PH., 50 Hz, 380/440 volts AC supply fitted with required aqccessories such as suction, casing suction strainers sand guard Non return value etc. complete . The pump and motor shall form an integral unit with all the required fittings .	no	1.00	80247.00	0.00	0.00	1.00	80247.00	1.00	80247.00
138	Providing and fixing to wall celling and floor glavanised/ mild steel tubes (medium grade 1.27 kg /mt) B class 50 mm dia nominal bore with all fittings (earth work in trenches to be measured and paid for separately) including cost of all materials, labour charges, HOM of equipments and testing complete as per specifications.	Mtr	294.00	569.32	0.00	0.00	294.00	167381.26	294.00	167381.00
139	Supplying and drawing 3 core flat PVC sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper conductor confirming to table 3 class 5 of IS:8130-1984 and virgin grade PVC insulation and Powder coated extrued PVC sheathed suitable for working voltage upto 1100 Volts as per IS - 694 ; 1990 AND CONFORMING TO gtp OFGROUP A	Mtr	314.00	203.80	0.00	0.00	314.00	63991.94	314.00	63992.00
140	Labour charges for erection of new/ repaired submersible pumpset along with gi pipes inculding transportion each length	NO	49.00	95.04	0.00	0.00	49.00	4656.96	49.00	4657.00
141	Supplying and flush polished wood board with out front frount plank made of not less than 15mm thick plank after due groove cutting Finishing with necessary on fixing the same to the wall using tapered inverted wooden plugs screws etc.,	Each	1.00	326.16	0.00	0.00	1.00	326.16	1.00	326.00

SNo	Item Name	Unit	Modified BOQ Quantity	BOQ RATE	Previous Measurments		Present Measurements		Total Up do da	
					Quantity	Amount	Quantity	Amount	Quantity	Amount
142	Supplying of 1.1 KV LT UG cable having aluminium condutor PVC insulated shethed, EXTREDED INNER SHEATHRD galvnised steel,stirp confirming IS 3975;1990 AND extruded PVC outer sheathing armoured cable IS 1554 part 1;1998 and confirming to GTP of group.	Mtr	60.00	152.63	0.00	0.00	60.00	9157.92	60.00	9158.00
143	Labour charges for laying of 1.1 K.V class UG cable, P No. 61 / I No. 7.8.1 In existing trencg/duct 6Sqmm to 16 Sqmm)	Mtr	60.00	11.66	0.00	0.00	60.00	699.84	60.00	700.00
144	Digging or trenching of 0.6m deep x 0.5 mtr wide refilling the trench to the required ground level and consolidating etc., complete For Cutting Road Surface aspalt	Mtr	60.00	126.36	0.00	0.00	60.00	7581.60	60.00	7582.00
145	Supplying and fixing of Class A (meaium duty) GI pipe of wall thickness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV class 40mm dia GI pipe	Mtr	3.00	372.60	0.00	0.00	3.00	1117.80	3.00	1118.00
146	Supplying and fixing L.T. cast Iron pot head suitable for 1.1 KV class UG cable filled with necessary bituumen/insulating compound complete with terminals, clamps, bolts, nuts and washers etc., 16Sqmm	NO	1.00	302.40	0.00	0.00	1.00	302.40	1.00	302.00
147	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C cutouts and other equipments on the meter board using 40 mm dia 2.90 mm thick GI pipe 2.5 m long buried in a pit. The pit should be filled with equal propotion of solt and charocoal 150 mm alround the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size, as per ISI specification 7.3.3 IS 732 using 12 mm dia bolts, nuts, washers and check nuts, etc., the pipe shall have 16 throught holes of 122 mm dia,	NO	1.00	2945.16	0.00	0.00	1.00	2945.16	1.00	2945.00
148	Supplying and fixing of Porcelain fuse channel with cut out on existing wooden / panel using necessary nuts, bolts and washer etc., complete 100 Amps	Each	3.00	389.80	0.00	0.00	3.00	1169.40	3.00	1169.00
149	Supplying and fixing of heavy duty glands for ug cable 1.1 kv etc., complete 25mm dia	No.	12.00	92.88	0.00	0.00	12.00	1114.56	12.00	1115.00

SNo	Item Name	Unit	Modified BOQ Quantity	BOQ RATE	Previous Measurments		Present Measurements		Total Up do date	
					Quantity	Amount	Quantity	Amount	Quantity	Amount
150	Supplying and fixing miniature circuit breakers/solaters on existing MCB distribution boards using necessary fixing materiasl wiring complete as requireds 5 to 32 amps triple pole with all lead and lift, loading, unloading and labour charges etc complete as per specifications	Each	1.00	1670.76	0.00	0.00	1.00	1670.76	1.00	1671.00
151	Fabrication supplying and mounting MS box of 16 SWG suitable for floor /wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished 2 coats of red oxide primer paint and finally finished with approved colour enamelled metal paint etc., complete box of 21600 sqcm @ Rs.0.33 16SWG	Sq.Cm	29250.00	0.35	0.00	0.00	29250.00	10237.50	29250.00	10238.00
152	KSRB 13-7.1-4: Providing and fixing in position 50mm nominal bore gun metal non-return valve horizontal type of approved make including cost of all materials, labour and HOM of equipments with all leads complete as per specifications	NOS	1.00	1664.15	0.00	0.00	1.00	1664.15	1.00	1664.00
153	Providing NP/CP waste unions conforming to ISI specifications and fixing them in position as per directions including cost of materials, fixtures and conveyance to work spot etc., complete. 50mm dia	NOS	6.00	239.17	0.00	0.00	6.00	1435.00	6.00	1435.00
154	Gate value 50 mm nominal bore gun metal 50mm dia	NOS	6.00	1782.00	0.00	0.00	6.00	10692.00	6.00	10692.00
155	NIPPLE 50 mm nominal bore gun metal 50mm dia	NOS	1.00	112.64	0.00	0.00	1.00	112.64	1.00	113.00
156	S BEND 50 mm nominal bore gun metal 50mm dia	NOS	3.00	236.52	0.00	0.00	3.00	709.56	3.00	710.00
157	TEE 50 mm nominal bore gun metal 50mm dia	NOS	2.00	182.52	0.00	0.00	2.00	365.04	2.00	365.00

SNo	Item Name	Unit	Modified BOQ Quantity	BOQ RATE	Previous Measurments		Present Measurements		Total Up do da	
					Quantity	Amount	Quantity	Amount	Quantity	Amount
158	Supplying and delivery at site brand new star / Essen/ Lotus/Sun-shines/Adarsh/ GK Controls best indigenous make combined energy meter - cum- control panel board unit of size 600x450 x200 mm minimum mechanically strong vermin and water proof. The unit shall have two detachable doors suitable for operation on 3 ph, 50Hz, 380/440 volts, A.C supply with spring loaded latch, locking device with a key ribs should be provided inside the door, canopy apron and louvers ventilators shall be provided. the combined energy meter cum- control panel board unit suitable for operation. The panel board shall be fabricated on single unit in the above components for suitable pumpset.	NO	1.00	10800.00	0.00	0.00	1.00	10800.00	1.00	10800.00
159	Earth work excavation for foundation of buildings, culverts, water supply, sanitary lines and electrical conduits either in pits or in trenches, 1.5m and above in width, in ordinary soil, exceeding 1.5m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with all lead upto 50m after breaking of clods complete as per specifications	cmtr	45.00	175.65	0.00	0.00	45.00	7904.11	45.00	7904.00
160	Providing and installing at site of work pvc pipes including cost of pipes and special and labour including lowering into trenches laying true to line level and prefect linking at joints, leak proof including jointing of approved type with all labour and lift charges handling charges including encasing the pipes all round to a depth not less than 15 cms with gravel or selected earth available from the excavation etc. complete PVC pipe of 6kg/cm2 75 mm (0.662)	Rmtr	100.00	142.49	0.00	0.00	100.00	14249.00	100.00	14249.00
161	Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20 cms in depth, compacting each deposited layer by ramming after watering with a lead upto 50m and lift upto 1.5m including cost of all labour complete as per specifications	cmtr	45.00	104.11	0.00	0.00	45.00	4685.04	45.00	4685.00
162	BESCOM Deposit	No	1.00	15000.00	0.00	0.00	1.00	15000.00	1.00	15000.00

SNo	Item Name	Unit	Modified BOQ Quantity	BOQ RATE	Previous Measurments		Present Measurements		Total Up do date	
					Quantity	Amount	Quantity	Amount	Quantity	Amount
E1	Construction of granular sub-base Grading-V as Sub-base and drainagelayer by providing coarse graded crushed stone aggregates of granite/trap/basalt material, mixing in a mechanical mix plant at OMC,Carriage of mixed material to work site, spreading in uniform layers withmotor grader on prepared surface and compacting with vibratory powerroller to achieve the 98 % proctor density, complete as per specifications.Clause 401 of MORTH V Revision.	Cu-m	283.8	**2398.42**	0.00	0.00	283.19	679208.56	283.19	679209.00
E2	KSRB Item No. Providing and laying dense bituminous macadam 50-75mm compacted thickness with 4.5% VG-30 Bitumen using 40/60 TPH capacity H.M.P, using crushed aggregates of grading II, premixed with VG 30 grade bituminous binder and transporting the hot mix to work site, laying with mechanical paver to the required grade level and alignment rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH table 500-10, complete in all respects complete as per specification MORTH specification No. 507 (P.No.163 I.No. 21.17.6 of PW,P&IWTD S.R	Cu-m	249.7	**8245.37**	0.00	0.00	249.22	2054911- 2054931.72	249.22	2054911- 2054932.00
E3	KSRB 9.4-2 : Providing Honne wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries complete as per specifications. Specification No. KBS 9.33 Item No - 9.11	Cu-m	0.5016	**119970.07**	0.00	0.00	0.50	59985- 60176.99	0.50	59985- 60177.00
E4	Providing and fixing factory made single leaf rigid GRP Sandwich composite door shutter of 40 mm thick, laminated with two GRP skins with wood grain finish, fabricated using U.V-stabilized Isopthalic Gelcoat and one layer of 450 gns E-Glass Chopped Strand Mat (CSM), impregnated with orthopthalic polyester resin. The thickness of the skins shall not be less than 1.5mm. Expanded Polystyrene (EPS) structural foam panel of 37mm thickness and a density of 20 Kg/m3 shall be used as core material. Wooden reinforcements made of Seasoned Salwood block of cross section not lessthan 36mmx32mmand also necessary salwood	Sqm	15.7	**4665.60**	0.00	0.00	15.54	72503.42	15.54	72503.00

SNo	Item Name	Unit	Modified BOQ Quantity	BOQ RATE	Previous Measurments		Present Measurements		Total Up do dat	
					Quantity	Amount	Quantity	Amount	Quantity	Amount
E5	Providing and fixing M.S.grill work for windows and ventilators weighing 21 kg/sqm using M.S. flats, or M.S.square rods, or combination of M.S.flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifictions. Specification No. KBS 7.12 (Consider 21 Kg/ Sqm)	Sq-m	630	**90.98**	0.00	0.00	630.00	57317.40	630.00	57317.00
E6	KSRB 7.10 : Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using double track window frame section of size 61.85x31.75mm. with 1.2mm thick, bottom section weight 0.695 kg/m, sides and top sections 1.3 mm. thick weight 0.659 kg/m; and shutter comprising top and bottom section of size 40mmx18mm, 1.25mm thick 0.417 kg./m; shutter outer side 40mmx18mm, 1.25mm.thick weight 0.417 kg/m, shutter interlock section 40mmx26.7mm, 1.1mm thick, weight 0.469 kg/m. the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; and providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading aluminium sections including cutting to required length, joints mitred subdividing the frame	Sqm	32.4	**4546.63**	0.00	0.00	32.40	147310.81	32.40	147311.00
E7	PROVIDING TRAPEZOIDAL PROFILED SHEET Providing and installing of pre painted Galvolume iron Trapezoidal profiled sheet of approved make 1060 mm width (1000 mm cover width), 28-30 mm crest height with crest distance of 200 mm c/c with 2 ribs at the centre for stiffening. The total coated thickness (TCT) of the sheet will be 0.47 mm +/- 0.02 mm tolerance Zinc-Alu Alloy coating AZ150 gsm as per ASTM 1397/A755-550 mpa steel grade, 5-7 microns epoxy primer on both side of the sheet and polyester top coat 20-22 microns using self drilling/self tapping screws of 25 mm length, to be fixed over the existing purlins, rafters, channels and trusses.(Page No : 300, item No : 38.30 of PWDSR 2016-17	Sq-m	24.75	**898.13**	0.00	0.00	24.75	22228.72	24.75	22229.00

SNo	Item Name	Unit	Modified BOQ Quantity	BOQ RATE	Previous Measurments		Present Measurements		Total Up do date	
					Quantity	Amount	Quantity	Amount	Quantity	Amount
E8	heavy guage of 14 including removing the bends, cutting the pipe, and fixing pipe in between the existing two verticle poles (M.S. rectangular poles) and spot welding the chain link with M.S. block pipe including cost of all materials wastage in cutting, and scaffolding wherever necessary with all lead and lift as directed by the Engineer-in-charge of work etc., complete including two coats of approved quality paint over one coat of	Mtrs	32.5	**377.91**	0.00	0.00	32.50	12282.08	32.50	12282.00
E9	Providing vitrified tiles 60 x 60cms of approved make, shade and size for flooring laid on a bed of 12mm thick cement mortar 1:3 mix, flush pointing with white cement using colour pigment, including cost of materials, labour, curing complete as per specification. (Page No : 109, item No :14.45)	sq-m	103.1534131	**1297.04**	0.00	0.00	103.15	133790- 133794.10	103.15	133790- 133794.00
E10	KSRB 14.14-5: Providing Ceramic tiles of approved make,shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick, cement mortar 1:3 mix, flush pointing with white cement using colour pigment , including cost of materials, labour, curing, complete as per specifications. - for Ceramic Tiles 400 x 400mm on a bed of 20mm thick (Page No : 108, item No :14.36.3)	sq-m	9.8825	**1374.02**	0.00	0.00	9.88	13575- 13578.75	9.88	13575- 13579.00
E11	KSRB 15-11.1 : Providing and placing on terrace, polyethylene water storage tanks as per IS 12701 : 1996 with manhole lid and suitable locl<ing arrangements, making holes of suitable diameter for inlet, outlet and over flow pipes, including cost of all materials, labour, transport charges, HOM of equipments and testing complete as per specifications.(For 1000 litre capacity) Specification No.KBS 13.22 (P.No.96, I.No.13.78 of PW, P&IWTD S.R 2016-17)	sq-m	1	**9875.91**	0.00	0.00	1.00	9875.91	1.00	9876.00
E12	Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing of pipes and fittings with one step CPVC solvent cement & the cost of cutting chases & making good the same including testing of joints complete. (Concealed work including cutting chases and good the walls etc.) - 20mm nominal OD pipes. (P.No.99, I.No. 13.86.2 of KPWD SR 2016-17)	Mtrs	150	**244.94**	0.00	0.00	150.00	36741.00	150.00	36741.00

SNo	Item Name	Unit	Modified BOQ Quantity	BOQ RATE	Previous Measurments		Present Measurements		Total Up do date	
					Quantity	Amount	Quantity	Amount	Quantity	Amount
E13	Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing of pipes and fittings with one step CPVC solvent cement & the cost of cutting chases & making good the same including testing of joints complete. (Concealed work including cutting chases and good the walls etc.) - 25mm nominal OD pipes(P.No.99, I.No. 13.86.3 of KPWD SR 2018-19)	Mtrs	150	**291.60**	0.00	0.00	150.00	43740.00	150.00	43740.00
E14	KSRB13-8.5 : Providing and fixing to wall, ceiling and floor, low density polyethylene pipes 6.00 kgf/sq.cm working pressure 110mm outside diameter with special flange, compression type fittings, wall clips, making good the wall, ceiling and floor, including cost of all materials, labour charges, HOM of equipments and testing complete as per specifications. Specification No.KBS 13.2.15.1 / 13.9(P.No.96, I.No.13.70.4 of PW, P&IWTD S.R 2018-19)	Mtrs	50	**415.24**	0.00	0.00	50.00	20762.00	50.00	20762.00
E15	KSRB 11-15.3 : Providing and fixing 453x357mm dia rectangular shape mirror with plastic moulded frame of approved make and shade with 6mm thick hard board backing including cost of materials, labour complete as per specifications. (P.No.84, I.No. 12.41 of KPWD SR 2018-19)	Unit	2	**1376.35**	0.00	0.00	2.00	2752.70	2.00	2753.00
E16	Providing and fixing 7.5 cms to 15.00 cms dia NP grating 100 mm dia. (P.No. 90, I.No. 12.111 of KPWD SR 2018-19)	Each	20	**186.62**	0.00	0.00	20.00	3732.40	20.00	3732.00
E17	Providing and fixing CI Nahani trap of approved make conforming to ISI specifications and construction of Cistern in M-15 as per directions (Rate is inclusive of cost of materials and fixtures and conveyance of materials to work spot). - 10cms x 7.5cms (P.No. 90, I.No. 12.113.1 of KPWD SR 2018-19)	Each	10	**291.60**	0.00	0.00	10.00	2916.00	10.00	2916.00

SNo	Item Name	Unit	Modified BOQ Quantity	BOQ RATE	Previous Measurments		Present Measurements		Total Up do date	
					Quantity	Amount	Quantity	Amount	Quantity	Amount
E18	KSRB13-6.1-1 : Providing and fixing in position brass bib cock of approved quality 15mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. Specification No.KBS 13.2.2 / 13.3 (P.No. 93, I.No. 13.23 of KPWD SR 2018-19)	Each	10	**269.44**	0.00	0.00	10.00	2694.40	10.00	2694.00
E19	KSRB13-6.3-3 : Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwed end) 25mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. Specification No.KBS 13.2.6 / 13.3. (P.No.94/ I.No. 13.34 of KPWD SR 2018-19)	Each	15	**699.84**	0.00	0.00	15.00	10497.60	15.00	10498.00
E20	KSRB 11 -6 : Providing and fixing white vitreous china clay, water closet European type (Pedestal type, S-trap) with black solid plastic seat and lid, C.P brass hinges, rubber buffers. 10 litre white glazed I vitreous china clay low level, flushing cistern (all are approved make) with fittings, C.1 I M.S brackets, 40mm diameter flush bend with fittings and clamps, overflow arrangements with specials and 25mm mosquito proof coupling of approved design, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications.(P.No.79 I.No.12.5 of KPWD SR 2018-19)	Each	2	**5983.63**	0.00	0.00	2.00	11967.26	2.00	11967.00
E21	KSRB 11-11.1 : Providing and fixing white vitreous china clay, flat back wash basin size 630x450mm with a pair of 15mm C.P brass pillar taps with C.I / M.S brackets, 32 mm C.P. brass waste of standard pattern, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications. Specification No. KBS 11 (P.No.82 I.No.12.23 of PWDSR 2018-19)	Unit	4	**4532.63**	0.00	0.00	4.00	18130.52	4.00	18131.00

SNo	Item Name	Unit	Modified BOQ Quantity	BOQ RATE	Previous Measurments		Present Measurements		Total Up do date	
					Quantity	Amount	Quantity	Amount	Quantity	Amount
E22	KSRB 11-2 : Providing and fixing white vitreous china clay, water closet Orissa pattern of size 580 x 440mm with integral type footrests, 100mm S or P trap, 10 litre low level, P.V.C flushing cistern (all are approved make) with fittings, C.I / M.S brackets, 32mm diameter flush pipe fittings and clamps, overflow arrangements with special and 25mm mosquito proof coupling of approved design, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete	Pan	3	**5057.51**	0.00	0.00	3.00	15172.53	3.00	15173.00
E23	KSRB 11-7.1 : Providing and fixing white vitreous china clay, flat back, lipped front urinal basin of 430x260x350mm with 5 litres PVC automatic flushing cistern, C.I / M.S brackets, standard flush pipe and C.P. brass spreaders with brass unions and G.I. clamps complete painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications. Specification No. KBS 11 (P.No.80 I.No.12.7 of PWDSR 2018-19)	Unit	3	**3460.71**	0.00	0.00	3.00	10382.13	3.00	10382.00
E24	KSRB 15-17.4 : Applying priming coat over new wood surface and / or wood based surface, after brushing with ready mix enamel priming paint including preparing the surface after thoroughly cleaning oil, grease, dirt and foreign matter, sand papering and knotting ready mix paint including cost of materials, labour, complete as per specifications. (P.No.119, I.No.15.58 of PW, P&IWTD SR 2016-17)	Sqm	15.5	**36.16**	0.00	0.00	15.50	560.48	15.50	560.00
E25	Providing and applying painting two coats (excluding priming coat) on new wood surface and / or wood based surface with enamel paint to give an even shade, cleaning the surface of all dirt, dust and foreign matter, sand papering including cost of materials, labour, complete as per specifications.(Page. No. 121 Item No. 15.60.1 SR 2018-19)	sqm	15.5	**97.98**	0.00	0.00	15.50	1518.69	15.50	1519.00

SNo	Item Name	Unit	Modified BOQ Quantity	BOQ RATE	Previous Measurments		Present Measurements		Total Up do date	
					Quantity	Amount	Quantity	Amount	Quantity	Amount
E26	SOLID PVC DOOR FRAME Providing & fixing factory made PVC Door frame of size 50x47mm with a wall thickness of 5mm, made out of extruded 5mm rigid PVC foam sheet metered cut at corners & jointed 2 No.s of 150mm long brackets of 15x15mm M.S Square tube, the entire door frame to be reinforced with 19x19mm M.S Square tube of 19 gauge. The door frame to be fixed to the wall using M.S. Screws of 65/80mm size complete as per manufacturers specification & direction of Engineer-in-charge.	Sqm	7.875	613.53	0.00	0.00	7.88	4835- 4831.55	7.88	4835- 4832.00
E27	SOLID PANEL PVC DOOR SHUTTER Providing & fixing 30mm thick factory made rigid foam Panelled Door Shutters made from M.S. tube of 19 gauge thickness, size 19x19mm fro styles and 15x15mm for top & bottom rails, covered with heat moulded PVC channel of 5mm thick sheet & 30 x 50mm wide to form styles & 5mm thick & 75mm wide PVC Sheets for top rail, lock rail & bottom rail on either side & 5mm thick 20mm wide PVC sheet as gap insert for top rail & bottom rail, Panelling of 5mm thick PVC sheet fitted in	sqm	7.5	3724.32	0.00	0.00	7.50	27932.40	7.50	27932.00
E28	Supplying of 1440rpm Heavy Duty Exhaust fan with braket blades suitable to operate an 230V 50HZ, AC Supply complete- 15" Sweep (450mm)- Group A	Each	2	4745.52	0.00	0.00	2.00	9491.04	2.00	9491.00
								Rs 23276486-		23276895.00
	Amount in Words	Rupees Two Crore Thirty Two Lakh Seventy Six Thousand Eight Hundred Ninety Five Only								

Rs: Two Crore thirty two Lakh seventy six thousand four hundred eighty six only.

Certificate:

1 Certified that the contractor has done the work satisfactorly
2 Certified that the debris has been removed from the site
3 Certified that the No dues from the contractor
4 Certified that the above item of the work were not claimed in any other bill

Assistant Engineer
Project Division
Yelahanka Zone

Assistant Executive Engineer
Project Division
Yelahanka Zone

Executive Engineer
Project Division
Yelahanka Zone